



國立臺灣藝術大學 各項工程(公告金額以上)進度表

■：預定進度  
→：實際進度

製表日期：107年12月4日更新

項次	工程名稱	施工期程 施工項目	107年												108年												109年												110年												111年											
			1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
9	雙年展優化工程 —九單藝術實踐 空間整修工程 (8,700,127元)	委託技服、規劃設計階段	委託技服			設計																																																								
		招標、施工階段								招標		施工階段																																																		
		驗收接管階段											驗收接管																																																	
10	文創園區戲劇系 道具間整修工程 (1,423,191元)	委託技服、規劃設計階段	委託技服			設計																																																								
		招標、施工階段								招標		施工階段																																																		
		驗收接管階段											驗收接管																																																	
11	紙廠舞蹈及產學 研究空間整修工 程 (9,900,000元)	委託技服、規劃設計階段	委託技服			設計																																																								
		招標、施工階段											招標		施工階段																																															
		驗收接管階段											驗收接管																																																	
12	雕塑大樓教學環 境改善整修工程 (3,500,000元)	委託技服、規劃設計階段					設計																																																							
		招標、施工階段								招標		施工階段																																																		
		驗收接管階段											驗收接管																																																	
13	校門大門口外牆 整修工程 (2,500,000元) (設計案終止)	委託技服、規劃設計階段	委託技服			設計																																																								
		建照申請					建照申請																																																							
		招標、施工階段								招標		施工階段																																																		
14	書畫系屋頂防水 整修工程 (1,287,997元)	委託技服、規劃設計階段					設計																																																							
		招標、施工階段								招標		施工階段																																																		
		驗收接管階段											驗收接管																																																	
15	書畫藝術學系工 作室搬遷暨整修 工程 (2,404,563元)	委託技服、規劃設計階段	委託技服			設計																																																								
		招標、施工階段											招標		施工階段																																															
		驗收接管階段											驗收接管																																																	
16	綜合大樓至大漢 樓間人行道及餐 廳正門環境改善 整修工程 (4,472,794元)	委託技服、規劃設計階段					設計																																																							
		招標、施工階段								招標		施工階段																																																		
		驗收接管階段											驗收接管																																																	
17	文創園區視傳系 工作坊暨美術系 空中廊道基礎裝 修工程 (1,355,339元)	委託技服、規劃設計階段	委託技服			設計																																																								
		招標、施工階段								招標		施工階段																																																		
		驗收接管階段											驗收接管																																																	

